

Client: Hull, MA
Contract: 2022 Pavement Rehabilitation Contract

Dates: 6/27/22 to 7/01/22

Contractor: T.L. Edwards, Inc.

Inspector on site: Joe Spencer

WORK COMPLETED THIS WEEK

- Gorko Construction completed raising the frame and covers, water gates, etc. on Bay Street, Moreland Ave and Marginal Road.
- The Edwards crew prepped and paved the binder course for the sidewalks and driveways along Point Allerton Ave.
- The Edwards crew also loamed and seeded a portion of the roadway edges along Farina Road.

WORK ANTICIPATED FOR NEXT WEEK

- No work for the week of the 4th of July
- Upon returning the Edwards crew plan to pave the top course for Newport Ave on the 11th and 12th of July.

PHOTOS



