

## **WEEKLY SUMMARY REPORT**

Client: Hull, MA Dates: 7/11/22 to 7/15/22

Contract: 2022 Pavement Rehabilitation

Contract

Contractor: T.L. Edwards, Inc. Inspector on site: Joe Spencer

## **WORK COMPLETED THIS WEEK**

- The Edwards crew completed paving approximately 50% of the top course for Newport Road.
- The crew also installed granite curbing for the wheelchair ramps along Bay Street.
- In the midweek the crew paved the top course on Berkley Rd, Park Ave and Rockland Circle.
- The driveways on Farina Road were also paved to completion. The top course for the driveways on Berkley Road, Park Ave and Rockland Circle were also paved but were not fully complete.
- At the end of the week the crew completed the repairs for the sunken roadway trench on Point Allerton Ave.

## **WORK ANTICIPATED FOR NEXT WEEK**

- The Edwards crew plan to pave the remainder of Newport Road Monday.
- The crew also plan to pave the top course on Beacon Road Tuesday and the top course on Point Allerton Ave Wednesday (weather permitting)

## **PHOTOS**







