

Client: Hull, MA
Contract: 2022 Pavement Rehabilitation Contract

Dates: 7/25/22 to 7/29/22

Contractor: T.L. Edwards, Inc.

Inspector on site: Joe Spencer

WORK COMPLETED THIS WEEK

- The Edwards crew completed the loam and seed along the roadway edges of Newport Road.
- The crew also began installing loam along the roadway edges of Beacon Road (not yet complete).
- The crew completed paving the top course for the driveways along Point Allerton Ave.
- The crew also began paving the top course for the sidewalk and driveways along Beacon Road (not yet complete).

WORK ANTICIPATED FOR NEXT WEEK

- The Edwards plan to complete paving the driveways along Beacon Road, Newport Road, Park Ave, Rockland Circle and Berkley Road.
- The crew also plan to pave the top course for the roadway and sidewalk along Bay Street beginning Monday.
- The crew might also continue the loam and seed effort along the roads.

PHOTOS



