

Client: Hull, MA
Contract: 2022 Pavement Rehabilitation Contract

Dates: 8/1/22 to 8/5/22

Contractor: T.L. Edwards, Inc.

Inspector on site: Joe Spencer

WORK COMPLETED THIS WEEK

- The Edwards crew completed paving the top course for the roadway on Bay Street, Marginal Road and Moreland Ave.
- The crew completed paving the driveways on Beacon Road, Newport Road, Park Ave, and Rockland Circle.
- The crew completed the loam and seed along the roadway edges of Beacon Road and Point Allerton Ave.
- The crew paved the top course for the sidewalk and driveways along Bay Street from Roosevelt Ave to Fairmount Ave.

WORK ANTICIPATED FOR NEXT WEEK

- The Edwards plan to complete paving the sidewalk along Bay Street Monday.
- The crew also plan to complete the loam and seed along Bay Street, Park Ave, Berkley Road and Rockland Circle.

PHOTOS



