

Client: Hull, MA
Contract: 2022 Pavement Rehabilitation Contract

Dates: 6/10/22

Contractor: T.L. Edwards, Inc.

Inspector on site: Joe Spencer

WORK COMPLETED THIS WEEK

- The Edwards crew completed the excavation and the installation of the dense grade for Point Allerton Road.
- The binder course was completed for the driveways on Beacon Road.
- The crew also began excavating the sidewalk on Bay Street at the end of the week.

WORK ANTICIPATED FOR NEXT WEEK

- The Edwards crew will fine grade Point Allerton Road and paved the road in binder on Wednesday (weather permitting).
- The crew will continue to excavate the sidewalks along Bay Street from Roosevelt Road to Portrazzo Road.
- Bay Street is scheduled to be milled on Monday and Tuesday. Paving the binder/levelling course could occur midweek or at week's end but has yet to be scheduled.
- Frame and cover installation will begin on Newport Ave Monday and will likely continue to Farina Road.

PHOTOS





