

Client: Hull, MA
Contract: 2022 Pavement Rehabilitation Contract

Dates: 6/17/22

Contractor: T.L. Edwards, Inc.

Inspector on site: Joe Spencer

WORK COMPLETED THIS WEEK

- The Edwards crew completed the excavation of the sidewalks and driveways on Bay Street
- The crew completed the milling of Bay St, Moreland Ave, and Marginal Road. The binder course was paved for these roads as well.
- The grading of Point Allerton Road was completed, and the binder course was paved for this road also.
- Gorko Construction completed raising the frame and covers, water gates, etc. on Newport Road, Farina Road and Beacon Road. The effort was also partially completed on Point Allerton Ave.

WORK ANTICIPATED FOR NEXT WEEK

- The Edwards crew will pave the top course for Farina Road on Monday.
- The crew will prep and pave the binder course for the sidewalk and driveways on Bay Street.
- The crew also plan to pave the binder course for the driveways on Point Allerton Ave.
- Gorko Construction will continue raising the frame and covers on Point Allerton Road and will likely continue the effort on Park Ave, Berkley Road and Rockland Circle.

PHOTOS



