

Client: Hull, MA
Contract: 2022 Pavement Rehabilitation Contract

Dates: 6/03/22

Contractor: T.L. Edwards, Inc.

Inspector on site: Joe Spencer

WORK COMPLETED THIS WEEK

- The Edwards crew completed the excavation and grading for Beacon Road. The binder course for the roadway was also completed on Friday.
- The binder course was completed for the driveways on Rockland Circle, Park Ave and Berkley Road.

WORK ANTICIPATED FOR NEXT WEEK

- The Edwards crew will begin excavating on Point Allerton and continue the week excavating and grading the road. Paving the binder course for the road is likely to occur at the end of the week.
- The crew will pave the binder course for the driveways on Beacon Road/Beacon Ave likely on Tuesday.

PHOTOS





BETA