

Client: Hull, MA  
Contract: 2022 Pavement Rehabilitation Contract

Dates: 6/24/22

Contractor: T.L. Edwards, Inc.

Inspector on site: Joe Spencer

---

### WORK COMPLETED THIS WEEK

---

- The Edwards crew completed paving the top course on Farina Road.
- The crew also completed paving the asphalt binder course for the sidewalks and driveways along Bay Street from Roosevelt Ave to Porazzo Road.
- Gorko Construction completed raising the frame and covers, water gates, etc. on Park Ave, Berkley Road, Rockland House Circle and Point Allerton Ave. The effort was also partially completed on Bay Street.

### WORK ANTICIPATED FOR NEXT WEEK

---

- The Edwards crew plan to repair the sunken road in front of #51 Point Allerton Ave.
- The crew also plan to prep and pave the binder course for the sidewalk and driveways on Point Allerton Ave.
- Gorko Construction will continue raising the frame and covers on Bay Street and Marginal Road.





