

ATLANTIC AVENUE PROJECT UPDATE

Tuesday May 30, 2023

Previous Two Weeks Summary

In the previous two weeks, the Contractor has completed the full depth roadway excavation throughout the project limits and continued to install the granite curbing between Meade Avenue and 900 feet east of Gunrock Avenue.

Two Week Look Ahead

Granite curb installation between Stony Beach Road and 900 feet east of Gunrock Avenue will continue this week which will be followed by the construction of the new sidewalks and asphalt driveways in this area next week. Manhole covers in the roadway will be adjusted to grade as well over these next two weeks.

The Contractor will also be laying out the proposed curblines and driveway openings between 900 feet east of Gunrock Avenue and the Cohasset Town Line this week.

Any driveways that have decorative surfaces (cobblestones, pavers, sea-shells, etc.) that are impacted by the roadway work will be temporarily stored until the Contractor is ready to re-install them.

Traffic Impacts

Expect through vehicle traffic to be detoured between School Street and Jerusalem Road during the daytime for the foreseeable future with one lane of traffic open for local traffic. Pedestrians, bicycles, school buses, and emergency vehicles will continue to be able to travel through the construction area. Access to residences, businesses and the Town Hall will also be maintained. At least one travel lane will be maintained at all times with police directing traffic as needed.

Please exercise caution traveling through Atlantic Avenue and seek alternate routes when possible. The construction may cause noise disruption during the work hours of 7:00 AM to 3:30 PM.

Questions/Concerns?

Please reach out to Joe Stigliani at <u>jstigliani@town.hull.ma.us</u> or the Department of Public Works at (781) 925-0900. Please keep in mind that while these updates are intended to provide as accurate and up-to-date information as possible, construction activity can change on a day-to-day basis.



