

ATLANTIC AVENUE PROJECT UPDATE 10/12/2022

In coordination with the MassDOT, the Contractor (P.A. Landers), and various other stakeholders, the Town of Hull through CHA Consulting Inc. is releasing biweekly updates to keep the public informed of the construction progress and impacts to traffic and locals. Please keep in mind that while these updates are intended to provide as accurate and up-to-date information as possible, construction activity can change on a day-to-day basis.

Previous Two Weeks Summary

In the previous weeks, the Contractor, P.A. Landers, has completed the first phase of the full depth pavement reconstruction between Nantasket Avenue and Richards Road as well as continued work on the drainage system on the eastern half of Atlantic Avenue.

Two Week Look Ahead

The Contractor will be conducting slope work and adjusting manhole covers and other surface structures to the new pavement grade between Nantasket Avenue and Richards Road. The slope work will involve work on adjacent properties in order to tie adjacent lawns and driveways into the newly reconstructed roadway.

The Contractor will also continue work on the underground drainage system on Atlantic Avenue near the Driftway intersection.

Traffic Impacts

Expect thru vehicle traffic to be detoured between School Street and Jerusalem Road during the daytime for the foreseeable future with one lane of traffic open for local traffic. Pedestrians, bicycles, school buses, and emergency vehicles will continue to be able to travel through the construction area. Access to residences, businesses and the Town Hall will also be maintained.

Please exercise caution traveling through Atlantic Avenue and seek alternate routes when possible. The construction may cause noise disruption during the work hours of 7:00 AM to 3:30 PM.

Questions/Concerns?

Please reach out to Joe Stigliani at <u>jstigliani@town.hull.ma.us</u> or the Department of Public Works at (781) 925-0900.



