

# ATLANTIC AVENUE PROJECT UPDATE 11/7/2022

In coordination with the MassDOT, the Contractor (P.A. Landers), and various other stakeholders, the Town of Hull through CHA Consulting Inc. is releasing biweekly updates to keep the public informed of the construction progress and impacts to traffic and locals. Please keep in mind that while these updates are intended to provide as accurate and up-to-date information as possible, construction activity can change on a day-to-day basis.

#### **Previous Two Weeks Summary**

In the previous weeks, the Contractor, P.A. Landers, has completed the first phase of the full depth pavement reconstruction between Nantasket Avenue and Richards Road as well as continued work on the drainage system on the eastern half of Atlantic Avenue.

#### Two Week Look Ahead

The Contractor will be paving the second course of pavement between Nantasket Avenue and Richards Road starting on November 7<sup>th</sup> and continuing through November 10<sup>th</sup>. Side Streets and driveways in this area will also be paved this week. Following the paving, the Contractor will work to raise manhole covers to the new pavement grade.

### **Traffic Impacts**

Expect thru vehicle traffic to be detoured between Nantasket Avenue and School Street during the daytime for the foreseeable future with at least one lane of traffic open for local traffic. Pedestrians, bicycles, school buses, and emergency vehicles will continue to be able to travel through the construction area. Access to residences, businesses and the Town Hall will also be maintained.

Please exercise caution traveling through Atlantic Avenue and seek alternate routes when possible. The construction may cause noise disruption during the work hours of 7:00 AM to 3:30 PM.

## **Questions/Concerns?**

Please reach out to Joe Stigliani at <u>jstigliani@town.hull.ma.us</u> or the Department of Public Works at (781) 925-0900.



