

# ATLANTIC AVENUE PROJECT UPDATE 11/21/2022

In coordination with the MassDOT, the Contractor (P.A. Landers), and various other stakeholders, the Town of Hull through CHA Consulting Inc. is releasing biweekly updates to keep the public informed of the construction progress and impacts to traffic and locals. Please keep in mind that while these updates are intended to provide as accurate and up-to-date information as possible, construction activity can change on a day-to-day basis.

### Previous Two Weeks Summary

In the previous weeks, the Contractor, P.A. Landers, has completed the first phase of the full depth pavement reconstruction between Nantasket Avenue and Richards Road and completed 95% of the new drainage system installation throughout Atlantic Avenue.

## Three Week Look Ahead

The Contractor will continue over the next three weeks to work to raise manhole covers to the new pavement grade and prepare for the winter shutdown. It is anticipated the Contractor will shutdown construction activities for the winter by December 8<sup>th</sup>.

Comcast and Verizon will be working over the winter to relocate overhead wires to the new utility poles.

# **Traffic Impacts**

Pedestrians, bicycles, school buses, and emergency vehicles will continue to be able to travel through the construction area. Access to residences, businesses and the Town Hall will also be maintained. At least one travel lane will be maintained at all times with police directing traffic as needed.

Please exercise caution traveling through Atlantic Avenue and seek alternate routes when possible. The construction may cause noise disruption during the work hours of 7:00 AM to 3:30 PM.

### **Questions/Concerns?**

Please reach out to Joe Stigliani at jstigliani@town.hull.ma.us or the Department of Public Works at (781) 925-0900.



